

**Greenidge Project Construction  
Progress and Cost**

	Completed by November 3, 2016		Completed by December 23, 2016		Completed on or About March 1, 2017	
	% Complete	Cost	% Complete	Cost	% Complete	Cost
<b>In-plant construction<sup>1</sup></b>	31%	\$838,153	91%	\$1,600,907	100%	\$1,874,492
<b>Greenidge Pipeline<sup>2</sup></b>	20%	\$705,561	80%	\$3,986,826	100%	\$5,517,789
<b>Regulation station<sup>2</sup></b>	15%	\$79,304	42%	\$271,052	100%	\$715,294
<b>Metering station<sup>2</sup></b>	30%	\$846,222	38%	\$1,113,036	100%	\$3,296,169
<b>Interconnection<sup>2</sup></b>	50%	\$551,646	65%	\$716,646	100%	\$1,521,768
<b><u>TOTAL</u></b>		\$3,020,886		\$7,688,467		\$12,925,512

<sup>1</sup> In-plant construction work authorized by the NYSDEC Title V air permit issued on September 8, 2016.

<sup>2</sup> Construction authorized by NYSPSC's September 16, 2016 Certificate Order ("Certificate").